

On-Site Safety Inspection Checklist

0206500_CP_11_07_en_A1.2



DO#/Job Name:

Inspection Date:

Inspector:

Project Manager:

Bldg. Area:

Floor:

Superintendent:

Subcontractors:

General Safety Items checked: / = Meets Compliance; X = Not in Compliance; 0 = Not Applicable, != Attention / Suggestions

ITEMS INSPECTED	GENERAL COMMENTS
FALLS FROM OR INTO:	
Fall Protection: Leading edges protected. (Delineated or guarded.)	
Proper access.	
Walking / working surfaces	
Roof sides / edges protected	
Fall protection equipment/anchorage (guardrails / PFAS / PF restraint / Warning line / SRL / Engineered sys)	
FP Competent Person / Worker fall protection training, documented	
Openings: Roof, floor, walls (Covered, Proper Identification, Guarded.)	
Scaffold: Access, guardrails, footing, planks, toe-boards, mud sills, daily inspection.	
Ladders: Secured and used properly, extended 36" above landing.	
Step ladders: Inspected, fully open, proper rating and use.	
Housekeeping and maintain passageways clear of egress obstructions.	
STRUCK BY:	
PPE (hard hat, safety glasses, and work boots or safety footwear, safety vest)	
Equipment Operation: Delineated routes, back-up alarms, qualified operators, equipment inspections, no loads conveyed over personnel.	
Powder actuated tools: trained/qualified operator	
CAUGHT IN /OR BETWEEN:	
Excavations: Properly sloped/shored, mat's/equipment/spoils 2' from trench edges access/egress provided at 4' depth	
Confined Space: Permit, acceptable atmospheric condition, attendant, rescue plan.	
Pinch Points: Guarded or cordoned off.	
ELECTROCUTION:	
High voltage: Equipment clearance from overhead power lines, working clearances.	
Lock-out / Tag-out.	
Power tools: Inspected and in good condition.	
Temp. elect. service: GFCI, distribution syst., grounding, ext. cords, temp. lighting.	
Other Checkpoints:	
Concrete/Masonry Silica Exposure/Rebar Caps/Impalement	
Proper guards on machinery/equipment.	
Eye wash station (within expiration date) (adequate for hazardous products on site)	
LP gas cylinders stored/used properly (stored upright and secured from tipping)	
Hoses/welding leads in good condition.	
Fire extinguishers placed/inspected.	
Extinguisher @ flammables/equipment.	
First Aid kits fully stocked, current.	
Toilet w/hand washing facility provided.	
Permits obtained and posted.	
Competent person on site.	
SDS log: current/maintained/inventory list.	
Federal Safety & Health posters posted.	
Emergency Phone Numbers posted, directions to hospital posted.	
Work/storage areas posted/barricaded.	
Safety Documentation on site and reviewed by site personnel	

Inspector Signature:

Date / Time: