On-Site Safety Inspection Checklist

0206500_CP_11_07_en_A1.3



DO#/Job Name: Inspection Date:	
General Safety Items checked: Yes / No / Not Applicable (N/A) / "!" = Attention/Suggestions	
ITEMS INSPECTED	GENERAL COMMENTS
Fall protection: Leading edges protected. (Delineated or guarded)	
Proper access.	
Walking - working surfaces / Roof sides – edges protected.	
Fall protection equipment/anchorage. (guardrails / PFAS / PF restraint / Warning line / SRL / Engineered Sys)	
Openings: Roof, floor, walls. (Covered, Proper Identification, Guarded)	
Scaffold: Access, guardrails, footing, planks, toe-boards, mud sills, daily inspection.	
Ext. Ladders: Secured and used properly, extended 36" above landing.	
Step ladders: Inspected, fully open, proper rating and use.	
Housekeeping and maintain passageways clear of egress obstructions.	
PPE (hard hat, safety glasses, work boots or safety footwear, safety vest, and gloves)	
Equipment Operation: Delineated routes, back-up alarms, qualified operators, inspections, no loads over personnel, swing radius.	
Powder actuated tools: trained/qualified operator	
Excavations: Properly sloped/shored, Mat'l/equipment/spoils 2' from trench edges access/egress provided at 4' depth	
Confined Space: Permit, acceptable atmospheric condition, attendant, rescue plan.	
Pinch Points: Guarded or cordoned off.	
High voltage: Equipment clearance from overhead power lines, working clearances.	
Lock-out / Tag-out.	
Hand and Power tools: Inspected and in good condition.	
Temp. elect. service: GFCI, distribution syst., grounding, ext. cords, temp. lighting.	
Concrete/Masonry Silica Exposure/Rebar Caps.	
Proper guards on machinery/equipment.	
Gas cylinders stored/used properly (stored upright and secured from tipping).	
Hoses/welding leads in good condition.	
Extinguisher @ flammables/equipment.	
Toilet w/hand washing facility provided.	
Permits obtained and posted / Owner specific documentation and postings.	
HazComm, SDS/Inventory log, Chemical Labels.	
HSEQ Job site poster, Emergency Phone Numbers, Rally Point, Hospital/Clinic Locations	
Work/storage areas posted/barricaded.	
HSEQ Job site Binder – Site Specific Plan	
High Risk Plans	
AHA/Training Documentation	
Competent Person/Letter of Designation	+
Job Box: Fire Extinguisher (5 lb.), First Aid Kit, Eye Wash (current), GFCI, Addt'l PPE	
Subcontractors: First Aid Kit, Fire Extinguisher (5 lb.), GFCI	
Inspector Signature:	Date / Time: