

SCAFFOLDING / WORK PLATFORM
INSPECTION CHECKLIST



0206500_CP_11_14_en_A2.2

Instructions:

Use the checklist below to inspect scaffold / work platform components before / during use as well as anytime a change in conditions could affect the scaffold / work platform integrity. Note – This
checklist is not intended to be all-inclusive and should be used as a general guideline when inspecting scaffolds / workplatforms. The Competent Person (CP) is responsible to inspect each scaffold / work platform according to manufacturer specific guidelines. **Answer each statement below with Yes -No-N/A**

Scaffold / Work platform Inspection Checklist:

Inspector (CP) Name (Print)

	Date	Date	Date	Date	Date
Maximum Load Capacity has been communicated to all affected employees					
Employees who use the scaffold / platform are considered authorized and have been trained					
Is the scaffold plumb, square and level					
Are working platforms fully planked (with less than 1" spaces between planks and uprights)					
Are all working platforms at least 18" wide					
Planks overlap upright supports (minimum 12" of overlap). Overhang minimum of 6" unless otherwise secured					
Planks are scaffold grade or equivalent					
Planks are in good condition (no splits, cracks, cuts, or other damage)					
Scaffold has all required guardrails and toe boards					
Open sides of scaffold are 14 inches or less from the front face of work					
Poles, legs, posts, frames and uprights bear on base plates and mudsills					
A 4:1 (height to width) or less is maintained (if no, see below)					
Scaffold is properly guyed/tied/braced to structure					
Occupied scaffolds are prohibited from movement					
Clearance from overhead hazards / power lines is maintained (10 feet minimum)					
Scaffold work surfaces are free from slip, trip and fall hazards					
Scaffold is kept free from debris					
Bottom rung of ladder is no more that 24 inches above the supporting surface					
Ladder(s) are secured to scaffold at top and bottom (top extending 36" above upper work surface)					
Climbing of cross bracing is prohibited					
Ladders have been positioned as to not tip the scaffold					
Guardrails are installed at a height between 38 and 45 inches					
Midrails have been properly installed					
Fall protection is provided in material loading / unloading areas					
Color coded inspection system has been implemented (red / yellow / green)					
Bystanders and the public have been adequately notified / protected from hazardous conditions					
Stair towers are properly installed / used on this scaffold					
Uplift pins have been installed on all areas which could experience uplift					
Completed scaffolding / work platform inspection checklists shall be kept on site at all times.	Competent Person Initials				